

**UMD Science Building Project #031007**  
**3 Week Schedule**

<b>MORTENSON<sup>®</sup></b>		January					February					February										
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
<b>Contractor Responsible</b>	<b>ACTIVITY</b>	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Area A																					
Jamar- Tinnars	Install duct in penthouse	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
Jamar-Tinnars	Room build-out 2nd flr.	x	x	x	x	x																
Jamar- Fitters	Install heat/cool gr. Flr.	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
Minute-Ogle																						
Minute-Ogle	Int framing ground flr.	x	x	x	x	x			x	x	x	x	x									
AGO	Lab waste-vent 1st flr.	x	x	x	x	x																
AGO	Water mains gr. Flr.	x	x	x	x	x			x	x												
AGO	Install in-wall utilities	x	x	x	x	x			x	x	x	x	x									
API	Pull feeder lines 1st&2nd	x	x	x	x	x																
API	Pull branch 2nd flr.	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	Area B																					
Jamar - Fitters	Install 1st flr.heating	x	x	x																		
Jamar - Fitters	Install gr.flr. Heating															x	x	x	x	x		
Jamar - Tinnars	Install duct 1st & 2nd flr.	x	x	x	x	x			x	x	x	x	x									
AGO	Install roof drains			x	x	x			x	x	x	x	x									
Minute-Ogle	Frame 2nd flr.				x	x			x	x	x	x	x									
API	Pull feeders 1st, & 2nd	x	x	x	x	x			x	x	x	x	x									
API	Pull branch 2nd flr.	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
HKL/Glassman	Install glass 1-line curt. Wall	x	x	x																		
Mortenson	Install blocking cant offices		x	x																		
HKL/Glassman	Install frames cantilever offices		x	x	x	x			x	x												
HKL/Glassman	Install glass in cant. Offices										x	x	x			x	x					
N. Erect	Install rails & treads st. # 2								x	x												
Mortenson	Install lower roof blocking				x	x																
Com. Roof	Install lower roof										x	x	x			x	x	x	x	x		
	Area C																					
AGO	Install rain leader risers			x	x	x			x	x	x	x	x									
Com. Roofing	Install roof 12 to 14-line			x	x	x			x	x	x	x	x									
Jamar- Fitters	Install vert. pipe chase	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
Jamar- Fitters	Install heat gr. & 1st flrs.	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	Area D																					
Harbor City	Block ground level walls	x	x																			
Harbor City	Brick stair # 4	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
Mortenson	Place generator pad				x																	
API	Set generator					x			x													
API	Set up switch gear	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
Minute-Ogle	Frame louver walls																					
Jamar - Tinnars	Install louvers gr.flr.																					

**UMD Science Building Project #031007  
3 Week Schedule**

<b>MORTENSON<sup>®</sup></b>		January							February							February						
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
<b>Contractor Responsible</b>	<b>ACTIVITY</b>	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Area A																					