



FIELD REPORT No. 1

U of M PROJECT NUMBER 581-65-1221

BUILDING PERMIT 111068

ARCHITECT PROJECT NO. 01023

DATE: January 27, 2004

PROJECT: Swenson Science Lab

LOCATION: University of Minnesota – Duluth
Duluth, MN 55812

OWNER: University of Minnesota

CONTRACTOR: M.A.Mortenson

START DATE: April 1, 2003

COMPLETION DATE: December 31, 2004

The following areas were inspected on Tuesday, January 27, 2004, with the items noted below in need of correction. All items should be marked “corrected” unless it is impossible to do so. If this is the case, the Contractor should indicate “not corrected” and provide an explanation for each item that cannot be marked “corrected.”

This Field Report No. 1/punch list does not relieve the Contractor from furnishing and installing all work as per the Contract Documents. The Contractor shall sign and return this list to the Architect’s office as soon as possible to avoid items appearing on a punch list.

CORRECTED
YES NO

GENERAL

- | | | |
|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | 1. All stair tower handrail brackets need to have an acorn-nut provided in lieu of the standard nut with the threads at varying thread lengths. |
| <input type="checkbox"/> | <input type="checkbox"/> | 2. On Stair No. 3, the Contractor is to properly support the top of the roof ships ladder. |
| <input type="checkbox"/> | <input type="checkbox"/> | 3. On Stair No. 2, the curtain wall channel fasteners to the horizontal structural steel tube need to have the nuts replaced with acorn-type nuts, similar as noted above for the handrails. |

Stanius Johnson Architects

www.staniusjohnson.com

■ Duluth: 1831 East 8th St. Duluth, Minnesota 55812-1396 Phone 218-724-8578 Fax 218-724-8717
 □ St. Cloud: 2035 15th St. N. St. Cloud, Minnesota 56303 Phone 320-253-2100 Fax 320-253-2269

Principals Kenneth D. Johnson AIA Rickard A. Stanius AIA Ronald E. Stanius AIA
Partners Brian D. Morse AIA Steven B. P. Kalkman AIA
Associates Larry M. Turbes AIA Jeffrey E. La Tour AIA Deanna Schmidt CID

- 4. The Contractor is to communicate to the mason to provide uniform head joints in the brick veneer for proper appearance. Checking this item off, the Contractor is indicating that he has communicated this to the masonry sub-contractor.
- 5. The retaining wall, north of the "Research Wing", needs to have a uniform and perfectly level top of wall appearance with chamfered corners.
- 6. The steel stringers on Stair No. 1 were received bent. They need to be either straightened or replaced for a perfectly smooth appearance.
- 7. The appearance of the intumescent paint has been rejected. Contractor is to check this item off after the sub-contractor has sanded down and spackled as necessary for a perfectly uniform appearance.

STANIUS JOHNSON architects

M.A.Mortenson

By: 

Rickard A. Stanius, AIA, CSI

By:

 (printed name & title)
 Date: _____

cc: John Rashid, UMD
 Jim Riehl, UMD
 Stephanie Goke, AEI
 Michael Ross, RBJ
 Tiffany Nash, RBJ
 Dan Murphy, MBJ
 Bob Leonard, MAM
 Rick Stanius
 File

Bruce Gingerich, UofM – (mail)
 Scott Holm, UofM – (mail)
 Ken Kornberg, KKA
 Tom Oslund, O&A
 Chris Rousseau, MSA
 Paul Johnson, MBJ
 Eric Edlund, GME
 Brian Morse
 Sebesta Blomberg